



all pump solutions

Ennerdale Road, Shrewsbury
 England SY1 3LD
 Tel: 01743 465463
 Fax: 01743 452050
 Email: sales@allpumpsolutions.com

24 Point checklist carried out during the service:

		A	B	C
1	Lift pump, clean, check serial number			
2	Examine stator housing for water			
3	Examine oil housing for water			
4	Check impeller for wear.			
5	Examine wear ring			
6	Check volume/strainer			
7	Assess bearing condition			
8	Check lifting chain and cables			
9	Check operation of reflux valves			
10	Check condition of pipework			
11	Megger cable record reading			
12	Check overload setting (record)			
13	Record earth loop resistance			
14	Check system operation			
15	Clean control panel			
16	Check fuses for security			
17	Check operation of heater			
18	Check/replace indicators			
19	Check alarm operation			
20	Check/clean floats			
21	Clean kiosk inside and out			
22	Check installation for damage			
23	Check installation for security			
24	Check sump condition (report)			
		A = OK	B = Serviceable	C = Failed

Specialists in pumps and pumping equipment